

**CHATHM COUNTY PURCHASING DEPARTMENT**

**ADDENDUM NO. 3 TO RFP NO. 12-0024-6**

**FOR: DATACENTER ROOM AT THE CHATHM COUNTY OGLETHORPE  
COMMERCE BUILDING,**

---

**PLEASE SEE THE FOLLOWING FOR ADDITIONS, CLAIRIFICATIONS, AND/OR CHANGES:**

**CLAIRIFICATION:**

1. Specifications for sub floor: The subfloor should be 4 to 6 feet above floor. This sub-floor is a standard datacenter room floor. The panels for the floor should be anti-static, interchangeable panelize flooring. Weight requirements for this floor is 1500 square foot per tile for an area measuring 22' x 22'

2. Weight requirements for Datacenter room area: The weight requirement in the area where the datacenter room is to be constructed is 50,000 pounds. This should equal an estimated 30lbs per square foot.

3. Electrical requirements for Datacenter room: Within your design of the data center room, make sure that you include connecting all power to the UPS generator that will be located in the upper left area of the data center.

4. Crane usage: The 2 windows that are located on the left side of the data center area will be your access point for a crane usage to life panels to the construction area. The contractor is responsible to provide this equipment.

**NOTE:** Any question you may have pertaining to this proposal must be submitted in writing no later than 12:00 Noon Friday April 27, 2012

**PROPOSAL DUE DATE IS EXTENDED TO - 5:00 P.M. MAY 4, 2012**

**THE BIDDER IS RESPONSIBLE FOR MAKING THE NECESSARY CHANGES AND MUST ACKNOWLEDGE RECEIPT OF ADDENDUM.**

April 19, 2012  
DATE

  
MARGARET H JOYNER  
PURCHASING AGENT  
CHATHAM COUNTY GOVERNMENT